

Sunamp Heat Battery Systems
 Thermino
 Commissioning Certificate



Customer Details
Name:
Address:
Contact Number:
Email:

Installer Details
Name:
Address:
Contact Number:
Email:

Vendor Details
Name:
Address:
Contact Number:
Email:

Delivery/Installation Dates
Delivery Date:
Installation Date:
Commissioning Date:

Installed Equipment
Sunamp Thermino range:
Size:
Model Number:
Serial Number:
ErP Rating:
System type installed (ASHP, Boiler, PV, etc):
Main heat source:
New or Retrofit installation:
New Heat battery in existing system YES/NO
New heat battery new system YES/NO

Installation Regulations followed: (Yes/No)
Was the heat battery fitted by a competent person as defined in the manual? YES/NO
Has the system been fitted according to the local building regulations? YES/NO
Was electric work carried out in compliance with regional electrical regulations? YES/NO
Were all water fittings and work completed to local water by-laws and regulations? YES/NO

Sunamp Heat Battery Systems

Thermino

Commissioning Certificate



Sunamp accredited installer has inspected and commissioned this heating system as per relevant sections of the Domestic Building Services compliances guide and the Sunamp Thermino heat battery installation manual

Installation
Has the installation been carried out according to the Sunamp Manual? YES/NO
Please Record the following:
Water supply/plumbing
Incoming water supply pressure _____bar
Main isolator fitted YES/NO
Expansion size and fitted _____L and Pressure it is set to _____bar
Thermostatic mixing valve fitted YES/NO
Hot water temperature at domestic outlet _____C
Electrical
Permanent 16amp supply (YES/NO)
MCB Type/Rates fitted
Cable size _____mm ²
Local isolator fitted YES/NO
Hot water outlet flow rate _____ l/min

Commissioning Details
The system has been commissioned and demonstrated to the customer? YES/NO
The customer has completed the Sunamp warranty? YES/NO This can be completed at www.sunamp.com/warranty . Warranty must be completed within 30 days of delivery

Commission Engineer Details:
Commissioning Company/Engineer Please PRINT
Commissioned Date:

Signed
Signature of commissioning Engineer:
The Sunamp Heat battery system has been explained to me and I know how it works. YES/NO
Signature of Customer:

Disclaimer: This document does not cover the design, sizing and equipment selection unless this has been carried out by Sunamp Ltd.